

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
MIXED USE PROJECTS			
<p>EmeryStation West @ Emeryville Transit Center 59th and Horton Streets (“Mound” site north of Amtrak Station), and 62nd and Horton Streets (Heritage Square parking lot site) UP09-03</p>	<p>Mixed use transit-oriented development and public parking structure with about 200,000 square feet of office/lab/retail space, 4 Amtrak bus bays, and 148 parking spaces in a 165-foot tall tower on the “Mound” site; and a 675-space, 7 level parking garage with 3,620 square feet of ground floor commercial space on the Heritage Square site. Project includes new public plaza between Amtrak Station and new tower building.</p>	<p>Planning Commission held hearing on Use Permit and Design Review on May 22, 2003 and directed that project be redesigned. Study Session on housing alternative held by Planning Commission on September 25, 2003, and by City Council/ Redevelopment Agency on October 7, 2003. Redevelopment Agency approved Exclusive Negotiating Agreement with Wareham on development of project on September 6, 2005. Agency reviewed Wareham proposal on December 6, 2005, and January 17, 2006, and approved concept for submittal of planning application on February 21, 2006. Agency rescinded approval of concept on March 21, 2006. Planning Commission study session on new design held on March 22, 2007. City Council study session held December 18, 2007. Redevelopment Agency extended Exclusive Negotiating Agreement with Wareham on February 5, 2008. Revised plans, including parking garage on Heritage Square site, submitted December 17, 2008. City Council study session held January 20, 2009; Planning Commission study session held August 27, 2009. Community meeting held September 9, 2009. Initial Study/Mitigated Negative Declaration published November 7, 2009 for 30-day public comment period. Planning Commission public hearing held on January 28, 2010. Commission adopted Mitigate Negative Declaration unanimously, but deadlocked 3-3 on approval of the project. On February 2, 2010, City Council voted to order that the Commission’s decision stand appealed. On February 16, 2010, City Council approved project on appeal. Two year extension request approved by City Council on February 7, 2012.</p>	<p>Geoffrey Sears Wareham Development (415) 457-4964</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Bay Street – Site A Northeast of Christie Avenue and Shellmound Streets PUD 99-2</p>	<p>Completion of development of South Bayfront Retail/Mixed Use Project PUD with a hotel and retail north of Christie Avenue.</p>	<p>Planning Commission recommended approval of extension of Development Agreement for five years, until October 22, 2014, on July 23, 2009. City Council passed ordinance on September 1, 2009. Redevelopment Agency study session held November 2, 2010. Agency approved two-year extension of Exclusive Right to Negotiate on December 7, 2010.</p>	<p>Eric Hohmann, Project Manager Madison Marquette (415) 277-6805</p>
<p>Bay Street - Site B Shellmound/Powell/railroad</p>	<p>Department store and public parking garage.</p>	<p>Redevelopment Agency selected Madison Marquette as developer on July 20, 2004. City Council study session held on April 5, 2005. Planning Commission and City Council study sessions on tower design held December 14, 2006 and December 19, 2006, respectively. Demolition permit for nine existing buildings issued April 10, 2007; demolition completed in May 2007. Issued excavation and temporary shoring permit for site remediation on October 2, 2008. Use Permit to use site as temporary Police Department headquarters during renovation of Police station on Powell Street approved by Planning Commission on July 23, 2009. Grading and site utilities permit for temporary Police station issued on November 10, 2009. TCO for temporary police station issued May 2010. Redevelopment Agency study session held November 2, 2010. Agency approved two-year extension of Exclusive Right to Negotiate on December 7, 2010.</p>	<p>Eric Hohmann, Project Manager Madison Marquette (415) 277-6805</p>
<p>Marketplace Redevelopment Phase I – 64th and Christie Building, Southeast corner of 64th Street and Christie Avenue FDP08-02</p>	<p>193 residential rental units in a five-story building.</p>	<p>FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation. Staff notified on November 19, 2008 that \$5 million State Brownfields grant was awarded. Planning Commission study sessions held on June 24 and August 26, 2010. Commission voted to recommend approval on September 23, 2010. City Council approved FDP on October 19, 2010. Development Agreement and related amendments to PUD conditions approved by Planning Commission on December 9, 2010; City Council passed ordinance on February 1, 2011. Issued demolition permit for buildings at 6340 and 6390 Christie Ave. on April 27, 2012.</p>	<p>Denise Pinkston TMG Partners (415) 772-5900</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Marketplace Redevelopment Phase I – Shellmound Building, Shellmound Street opposite Guitar Center FDP08-03	Approximately 225 residential condominium units and 4,000 square feet of retail space in a 17-story, 175- foot tall building.	FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation.	Denise Pinkston TMG Partners (415) 772-5900
Oak Walk Mixed Use Project 4002 San Pablo Avenue UP04-06	Residential/commercial mixed use development with 5,500 square feet of retail space, 59 residential condo- miniums in five existing houses to be renovated and new buildings up to four stories with a podium-level courtyard, and up to 113 at-grade parking spaces.	Approved by Planning Commission on October 27, 2005. Appealed to City Council, which passed a motion on January 17, 2006 to approve the project, requiring the retention and rehabilitation of the existing houses. Revised resolution and conditions approved by the Council on February 7, 2006. Design of 41 st Street houses approved by Planning Commission on December 14, 2006. Building permit applications for renovation of five single family homes received on January 12, 2007. Building permit applications for three new mixed use buildings received on January 24, 2007. Planning Commission approved Vesting Tentative Map on April 26, 2007. Demolition permit issued on June 22, 2007 for eight structures and temporary relocation of five single-family homes from 41 st Street. Demolition of approved structures completed in August 2007 and began soil remediation. Existing houses temporarily relocated in preparation for grading and foundation work in September 2007. Existing 4-plex on 41 st Street relocated to new location at corner of Adeline & 40 th Street. Issued foundation only permits for 3 new buildings and 5 relocated houses on October 31, 2007. Issued superstructure permits for all 8 buildings on November 26, 2007. Final sign-off issued for 1081 41 st Street house on December 18, 2009. Final sign-off issued for four other relocated houses on January 14, 2010; TCO granted for 3 new buildings on February 12, 2010. Received building permit application for 7-Eleven tenant improvement on May 10, 2011. Approved building permit application for 7-Eleven on September 1, 2011; ready to issue. Issued building permit for 7-Eleven on October 11, 2011. Issued CO for 7-Eleven on January 20, 2012. Issued CO for entire project on April 20, 2012.	Stuart Gruendl BayRock Residential (510) 873-8880

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Gateway @ Emeryville 5801 - 5861 Christie Avenue</p>	<p>Residential/mixed use project with 265 residential rental units and 14,100 s.f. of retail space, and a 142- room hotel.</p>	<p>Planning Commission study session held January 26, 2006. Planning Commission study session on smaller project held January 25, 2007. Applicant has revised project to include Powell Street frontage. Planning Commission study session on revised design held August 23, 2007. City Council study session held September 4, 2007, at which Council directed staff to prepare a draft Request for Proposals for a mixed use development project on an assembled site to include Denny's restaurant, 76 gas station, and Kinko's parking lot, for approval by Redevelopment Agency at a future meeting. Received demolition permit application for 5851-5861 Christie Avenue on October 12, 2010. Expiration date extended to April 12, 2012 by Chief Building Official. Demolition permit application expired on April 12, 2012.</p>	<p>BRE Properties John Wilde (415) 445-6578</p>
<p>RESIDENTIAL AND LIVE- WORK PROJECTS</p>			
<p>Parkside (formerly Papermill) Project Block bounded by Powell, Hollis, and Doyle Streets and Stanford Avenue UP07-07 and DR07-11</p>	<p>Construction of a new rental project with 168 residential units, 5 live-work units, 3 flex space units, 10,222 square feet of retail space, and 299 parking spaces. Project includes new park along Stanford Avenue to replace City parking lot.</p>	<p>Community meeting held on April 10, 2007. Planning Commission study sessions held on August 23, 2007, and October 25, 2007. Project redesigned as a result of comments at study sessions. Third Planning Commission study session held February 28, 2008. City Council study session held April 1, 2008. Applicant has redesigning based on feedback from Council. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission recommended approval of project on October 23, 2008. City Council approved project on November 18, 2008. One year extension of use permit approved by Council on December 1, 2009. Two year extension approved by Council on December 21, 2010. Received building permit application on September 19, 2011. Received revised structural design on April 12, 2012.</p>	<p>Amir Massih Archstone Smith (510) 235-1170</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Ocean Avenue Townhomes 1276 Ocean Avenue UP07-09, DR07-15</p>	<p>Five new townhomes on vacant lot between Ocean Avenue and Peabody Lane.</p>	<p>Approved by Planning Commission on August 27, 2009 as part of Baker Metal Live-Work project (see above). Received building permit application on December 31, 2009. On December 28, 2010, Chief Building Official approved request to extend plan review application to June 30, 2011. Building permit issued June 30, 2011. Outstanding fees paid November 16, 2011.</p>	<p>Sasha Shamzad MRE Commercial (510) 849-0776</p>
<p>Baker Metal Live-Work 1265 65th Street UP07-09, DR07-15</p>	<p>Reuse of existing Baker Metal building for 17 residential and live-work units and a 672 square foot café/community room.</p>	<p>Community meeting held July 18, 2007. Planning Commission study session held September 27, 2007. Project being redesigned in response to comments from Development Coordinating Committee on May 14, 2008. Planning Commission study session held October 23, 2008. Approved by Planning Commission on August 27, 2009.</p>	<p>Sasha Shamzad MRE Commercial (510) 849-0776</p>
<p>Bakery Lofts Phase IV Southeast corner of 53rd and Adeline Streets UP06-15</p>	<p>Construction of an 18-unit apartment building with a 1,450 square foot cafe. Project has been separated from Oakland portion, which includes 56 residential units and 7 commercial units, and is now called "Phase III". Temescal Creek, which forms the city boundary, will be daylighted through the project.</p>	<p>Planning Commission study session held on December 14, 2006. Planning Commission approved on September 27, 2007. City Council approved General Plan Amendment and introduced rezoning ordinance on October 16, 2007; ordinance passed on November 20, 2007. Received building permit application on December 19, 2007. City of Oakland processing demolition permit for existing building, which is mostly in Oakland. Requested amendment to delete condition of approval requiring undergrounding of utility wires was denied by Planning Commission on July 24, 2008. Applicant applied for reconsideration, which was again denied by Commission on October 23, 2008. City Council voted to grant appeal and delete condition on December 16, 2008; resolution to be passed on January 20, 2009. Building permit application expired on December 19, 2008, one year after application was received. One year extension of planning permits approved by Planning Commission on January 22, 2009. Second one year extension approved by Planning Commission on December 10, 2009. Two-year extension approved by Planning Commission on October 28, 2010. Building permit application submitted April 4, 2011. Building permit application was approved on August 26, 2011 and is ready to issue.</p>	<p>John Protopappas Madison Park Financial (510) 452-2944</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Krubiner Prefabricated House 5507 Beaudry Street UP08-01, DR08-01</p>	<p>Factory-built 2,053 square foot single-family home on 2,940 square foot lot. Modules will be constructed in factory, trucked to site, and assembled in one day.</p>	<p>Approved by Planning Commission on February 28, 2008. Building permit application received on February 23, 2010. Building permit approved on October 14, 2010; ready to issue. Issued building permit on January 10, 2011. Construction noise waiver approved by City Council on March 5, 2011. Grading and site work started May 17, 2011; house assembled on July 9. Temporary certificate of occupancy was issued on October 28, 2011.</p>	<p>Seth Krubiner (415) 602-3326</p>
<p>Ambassador Housing 36th & Peralta Streets UP09-05</p>	<p>New construction of 69 affordable rental housing units on site of former Ambassador Laundry building and adjacent land fronting on Adeline and 36th Streets. Project includes closure of Magnolia Street north of 36th and its conversion to open space.</p>	<p>Redevelopment Agency approved Exclusive Right to Negotiate (ERN) with Resources for Community Development (RCD) on June 16, 2009. Community meeting held June 17, 2009. Planning Commission study session held July 23, 2009. Follow-up neighborhood meeting to be scheduled. Planning Commission approved on October 22, 2009. Applicant requested modifications to approval which were approved by the Commission on December 10, 2009. Redevelopment Agency approved extension of ERN on November 16, 2010. Two-year extension of planning permits approved by Commission on December 9, 2010. Received application for building permit for townhouse buildings B and C on December 21, 2010. Disposition and Development Agreement approved by Redevelopment Agency on February 15, 2011. Received application for apartment Building A on September 30, 2011. Issued permit to demolish Clear Channel billboard on January 24, 2012. Issued grading permit and building permits for all three buildings on March 15, 2012.</p>	<p>Resources for Community Development Lihbin Shiao (510) 531-9911</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Ocean Lofts 1258 Ocean Avenue UP07-01, DR07-02, VAR07-01</p>	<p>Two new single-family homes on site of existing house. Demolition of existing house requires City Council approval of project following Planning Commission recommendation.</p>	<p>On March 22, 2007, Commission deadlocked 3-3 on project, with one recusal, so application went to Council without a Commission recommendation. On April 17, 2007, Council approved project 4-0 with one recusal. Council approved one-year extension request on January 20, 2009. Council considered second extension request on April 20, 2010 and directed that ordinance be modified to allow demolition of existing house prior to issuance of building permit for replacement structure. Revised ordinance was passed on September 21, 2010 and took effect October 21, 2010. Planning Commission considered extension request, and new finding allowing demolition of existing house, on December 9, 2010, and voted to recommend denial to City Council. City Council held public hearing on January 18, 2011 and continued it to February 1, 2011, at which time they voted to approve extension to April 17, 2011, but not to allow demolition of existing house until building permit for replacement structure is ready to issue. Resolution to this effect was passed February 1, 2011. Building permit applications submitted on January 18, 2011; extended to July 18, 2012 by Chief Building Official on November 21, 2011.</p>	
<p>39th and Adeline Residential Project East side of Adeline Street between 39th Street and Yerba Buena Avenue UP06-12 and DR06-19</p>	<p>Construction of a 110-unit rental apartment project on a 1.12 acre site that is partially in Oakland.</p>	<p>Planning Commission study session held September 28, 2006. City Council study session held October 17, 2006. EIR contract approved by City Council on May 1, 2007. Scoping session held by Planning Commission on September 27, 2007. Planning Commission hearing on DEIR on June 26, 2008 canceled due to lack of a quorum; deadline for written comments was July 7, 2008. Final EIR published on November 21, 2008. Oakland City Planning Commission approved on December 3, 2008. Emeryville Planning Commission voted to recommend approval on December 11, 2008. City Council approved January 20, 2009; approval valid for two years. City Council approved two-year extension on November 16, 2010 with proviso that 20 studio units be converted to 1-bedroom.</p>	<p>Zachary Goodman Murakami Nelson, Architects (510) 444-7959</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
OFFICE/HIGH TECH PROJECTS			
EmeryStation Greenway 5812-5860 Hollis Street UP08-04, DR08-10, VAR08-01	New 91,000 square foot laboratory building on southern portion; existing 39,000 square foot industrial building on northern portion to remain for now. Project includes Greenway improvements on northern portion of block and expansion of plaza at Powell and Hollis Streets.	Redevelopment Agency issues Request for Proposals for "Hollis-Powell Greenway Site" in September 2006 and selected Wareham as developer in March 2007. City Council/Redevelopment Agency held study session on proposed building design on December 18, 2007. Second study session held June 3, 2008. Application for planning permits submitted June 24, 2008. Planning Commission study session held July 24, 2008. Second Planning Commission study session held September 25, 2008. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission ad hoc committee on Greenway design met October 15 and 30, 2008. Planning Commission approved on January 22, 2009. Appealed by Elevation 22 residents. City Council denied appeal and approved project on May 19, 2009. Issued demolition permit on September 15, 2009. Building demolished December 2009. Received building permit application on December 18, 2009. Rough grading permit for site remediation issued on June 22, 2010. Chief Building Official approved applicant's request to extend building permit application until June 18, 2011. Building permit for shoring issued January 21, 2011. Issued building permit on February 25, 2011. Received building permit application on April 10, 2012 for restaurant tenant improvement, "The Bureau", on the 1 st floor.	Geoffrey Sears Wareham Development (415) 457-4964
Wells Fargo Bank Branch Northwest corner of Shellmound Street and Christie Avenue DR11-024	New 4,995 square foot bank branch office.	Planning Commission study session held October 27, 2011. Design review application filed January 30, 2012. Public hearing tentatively scheduled for June 28, 2012, pending design of Shellmound Street left turn lane.	David Danis Vice President Wells Fargo Bank (415) 894-3228

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
PRC Medical Group 1335 Stanford Avenue UP10-04/DR10-14	Convert existing 15,200 square foot office building to medical clinic. Privately-owned parking spaces in City parking lot across Stanford Avenue being reconfigured into private parking lot as part of conversion of city parking lot into public park in conjunction with Parkside residential project.	Approved by Planning Commission on August 26, 2010, Building permit application submitted on June 9, 2011; issued on September 27, 2011. TCO granted March 16, 2012 and permit finalized on March 30, 2012. Granted final C.O. on April 6, 2012.	Mark Schlientz Kava Massih Architects (510) 644-1920
OTHER			
Panera Bread Southwest corner 40 th & Horton Sts. UPDR10-001	4,000 square foot restaurant pad in northeast corner of Target parking lot.	Planning Commission approved December 9, 2010. Building permit application under review by City of Oakland. Project underwent "value engineering" due to budget constraints. Revisions approved by Planning Commission on October 27, 2011. Plan check comments on new building permit plans issued to applicant and Oakland on November 22, 2011. Revised building plans received January 25, 2012. Building permit issued by Oakland on February 14, 2012.	Christopher Wadleigh (949) 702-0700
City Storage Northeast corner of 40 th and Adeline Streets UPDR11-002	Reuse of existing "significant" brick building for 57,600 square feet of personal storage, with residential unit for on-site manager and small corner retail space.	Planning Commission study session held on August 25, 2011; project approved on October 27, 2011. Appeal filed by neighbor on November 14, 2011; appeal withdrawn on November 22, 2011 after reaching agreement with applicant. Planning Commission's approval is now final.	Shawn Fritz Kava Massih Architects (510) 644-1920
Hollis Street Pedestrian Bridge Over Hollis Street between 5800 and 5885 Hollis	Pedestrian bridge connecting upper floors of EmeryStation East and EmeryStation Greenway lab buildings.	Pre-submittal meeting with Building Division held January 17, 2012. Will require Planning Commission approval of Major Design Review and City Council approval to cross public street.	Geoffrey Sears Wareham Development (415) 457-4964
Police Station Renovation 2449 Powell Street DR08-15	Modernization and upgrades to existing Emeryville Police Department headquarters building.	Design review application approved by staff on August 29, 2008. Building permit application received January 23, 2009. Revised design approved by Planning staff on July 9, 2009. Building permit issued May 6, 2010. TCO issued on January 10, 2012. Permit finalized on March 7, 2012. CO pending. Issued final C.O. on April 27, 2012.	Mauricio Moreno Don Dommer Associates (510) 655-7793

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Fire Station #2 6303 Hollis Street UP10-02, DR10-07	New 12,930 square foot fire station to replace existing fire station.	Approved by Planning Commission on June 24, 2010. Two year extension request scheduled to be considered on May 24, 2012.	Margaret O'Brien Public Works Department (510) 596-4336
Emeryville Marina South Basin Improvement 3310 Powell Street UP03-07, DR03-14	Dock replacement and relocation of fuel system.	Use permit for Marina Master Plan approved by Planning Commission on December 11, 2003. Building permit application received May 5, 2009. Building permit issued November 4, 2009.	Don Gussler Harbor Master (510) 654-3716
Pak N Save Upgrade 3889 San Pablo Avenue DR11-007	Redesigned northern façade including additional entry, replacement of all signs and two new signs, minor improvements to parking lot including new landscaping.	Approved by Planning Commission on May 26, 2011. Received building permit application on September 27, 2011.	Jason Gomes Safeway, Inc. (925) 467-3000
Emeryville Center of Community Life Emery Secondary School site at 47 th Street and San Pablo Avenue	Multi-purpose community facility including administration; arts, performance, and food service programs; community services and family support programs; education programs; and recreation and fitness programs.	Planning and design activities are on-going between the City and School District, with oversight by the Education and Youth Services Advisory Committee. Request for proposals for conceptual designs issued October 5, 2007; proposals were due November 13, 2007. Council approved design contract with Field Paoli on April 15, 2008. Planning Commission study session on master plan held May 28, 2009. Environmental review and planning approvals by Planning Commission and City Council anticipated in 2010. City and School District staff collaborating on environmental review, and have selected LSA as consultant. Voters approved \$95 million bond measure by 74% on November 2, 2010. Monthly community workshops ongoing. Planning Commission study session held April 26, 2012.	Education and Youth Services Advisory Committee Melinda Chinn (510) 596-4314
Escuela Bilingüe 4550 San Pablo Avenue UP10-007	Pre-K through 8 th grade private school in existing 28,000 square foot Emeryville Farms building.	Planning Commission approved on March 24, 2011. Appealed by neighbors on April 4, 2011. Council approved on appeal on May 19, 2011. Received building permit application for seismic upgrade on May 13, 2011 and for Phase I tenant improvement on May 25, 2011. Issued permit for seismic upgrade on June 23, 2011. Issued building permit for Phase I tenant improvement on July 8, 2011. Issued Temporary Certificate of Occupancy for Phase I on September 1, 2011. Planning Commission study session on mid-block pedestrian path design scheduled for May 24, 2012.	John Horsh (510) 872-6182

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2012

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Bullseye Glass 4514 Hollis Street UPDR11-001	Refurbish and reuse existing 11,627 square foot building for artisanal glass sales, warehousing, classrooms, and showroom.	Approved by Planning Commission on May 26, 2011. Received building permit application for seismic upgrade on July 17, 2011. Received building permit application for tenant improvements and exterior improvements on August 17, 2011. Approved building permit application on September 20, 2011 for seismic upgrade; ready to issue. Issued permit for seismic upgrade on October 4, 2011. Approved building permit for tenant improvements on November 29, 2011. Issued Building permit for tenant improvements on January 6, 2012. Granted TCO on April 17, 2012 and final CO on April 27, 2012.	Mark Schlientz Kava Massih Architects (510) 644-1920
Emeryville Center for the Arts 4060 Hollis Street DR07-05	Renovation of 30,000 square foot former industrial building behind Old Town Hall to house Emeryville Celebration of the Arts, Pacific Center for the Photographic Arts, Emeryville Historical Society, and related uses.	City Council selected architects Donn Logan and Marcy Wong to develop conceptual designs on July 18, 2006. Presented to Park Avenue District Advisory Committee on February 21, 2007. Planning Commission study session held on March 22, 2007. City Council approved Request for Proposals for strategic plan on February 5, 2008, and awarded contract to Museum Management Consultants, Inc. on June 3, 2008. City Council approved strategic plan on June 2, 2009. Redevelopment Agency approved Exclusive Right to Negotiate on December 7, 2010. Center Board of Directors selected ProPM, Inc. as Project Manager/ Construction Manager. Six architecture firms selected for design competition; reception to display six entries held December 6, 2010; Jensen Architects announced as winner on December 13, 2010. City Council study session held June 7, 2011. Planning Commission study session held June 23, 2011. Planning Commission approved project on September 22, 2011.	Sheila Bergman Executive Director (510) 601-0520
HSP Parking Structure 6050 Hollis Street UP08-03, DR08-07	New 4-level 553-stall parking structure on existing office building surface parking lot located adjacent to Community Garden at northwest corner of 59 th and Doyle Streets.	Planning application submitted March 14, 2008. Development Coordinating Committee reviewed on April 9, 2008 and identified a number of problems. Neighborhood meeting with Community Garden members held May 13, 2008. Community meeting held October 20, 2008. Planning Commission study session held October 23, 2008.	Philip Banta Architect (510) 654-3255