

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
MIXED USE PROJECTS			
<p>EmeryStation West @ Emeryville Transit Center 59th and Horton Streets (“Mound” site north of Amtrak Station), and 62nd and Horton Streets (Heritage Square parking lot site) UP09-03</p>	<p>Mixed use transit-oriented development and public parking structure with about 200,000 square feet of office/lab/retail space, 4 Amtrak bus bays, and 148 parking spaces in a 165-foot tall tower on the “Mound” site; and a 675-space, 7 level parking garage with 3,620 square feet of ground floor commercial space on the Heritage Square site. Project includes new public plaza between Amtrak Station and new tower building.</p>	<p>Planning Commission held hearing on Use Permit and Design Review on May 22, 2003 and directed that project be redesigned. Study Session on housing alternative held by Planning Commission on September 25, 2003, and by City Council/ Redevelopment Agency on October 7, 2003. Redevelopment Agency approved Exclusive Negotiating Agreement with Wareham on development of project on September 6, 2005. Agency reviewed Wareham proposal on December 6, 2005, and January 17, 2006, and approved concept for submittal of planning application on February 21, 2006. Agency rescinded approval of concept on March 21, 2006. Planning Commission study session on new design held on March 22, 2007. City Council study session held December 18, 2007. Redevelopment Agency extended Exclusive Negotiating Agreement with Wareham on February 5, 2008. Revised plans, including parking garage on Heritage Square site, submitted December 17, 2008. City Council study session held January 20, 2009; Planning Commission study session held August 27, 2009. Community meeting held September 9, 2009. Initial Study/Mitigated Negative Declaration published November 7, 2009 for 30-day public comment period. Planning Commission public hearing held on January 28, 2010. Commission adopted Mitigate Negative Declaration unanimously, but deadlocked 3-3 on approval of the project. On February 2, 2010, City Council voted to order that the Commission’s decision stand appealed. On February 16, 2010, City Council approved project on appeal.</p>	<p>Geoffrey Sears Wareham Development (415) 457-4964</p>
<p>Bay Street – Site A Northeast of Christie Avenue and Shellmound Streets PUD 99-2</p>	<p>Completion of development of South Bayfront Retail/Mixed Use Project PUD with a hotel and retail north of Christie Avenue.</p>	<p>Planning Commission recommended approval of extension of Development Agreement for five years, until October 22, 2014, on July 23, 2009. City Council passed ordinance on September 1, 2009.</p>	<p>Eric Hohmann, Project Manager Madison Marquette (415) 277-6805</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Bay Street - Site B Shellmound/Powell/railroad	Department store and public parking garage.	Redevelopment Agency selected Madison Marquette as developer on July 20, 2004. City Council study session held on April 5, 2005. Planning Commission and City Council study sessions on tower design held December 14, 2006 and December 19, 2006, respectively. Demolition permit for nine existing buildings issued April 10, 2007; demolition completed in May 2007. Issued excavation and temporary shoring permit for site remediation on October 2, 2008. Use Permit to use site as temporary Police Department headquarters during renovation of Police station on Powell Street approved by Planning Commission on July 23, 2009. Grading and site utilities permit for temporary Police station issued on November 10, 2009.	Eric Hohmann, Project Manager Madison Marquette (415) 277-6805
Marketplace Redevelopment Phase I – 64 th and Christie Building, Southeast corner of 64 th Street and Christie Avenue FDP08-02	Approximately 210 residential rental units and 7 ground floor “shopkeeper” units in a six-story building.	FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation. Staff notified on November 19, 2008 that \$5 million State Brownfields grant was awarded. Demolition permit application for existing buildings at 6340 and 6390 Christie Avenue submitted on October 20, 2008. Planning Commission study session on revised plan tentatively scheduled for June 24, 2010.	Denise Pinkston TMG Partners (415) 772-5900
Marketplace Redevelopment Phase I – Shellmound Building, Shellmound Street opposite Borders Books and Music FDP08-03	Approximately 225 residential condominium units and 4,000 square feet of retail space in a 17-story, 175-foot tall building.	FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation.	Denise Pinkston TMG Partners (415) 772-5900
MacArthur San Pablo Mixed Use 3706-3722 San Pablo Avenue UP06-14 and DR06-15	New five story 94-unit residential building with 5,800 square feet of retail on 1.12 acre site between 37 th Street and West MacArthur Blvd. Site is partially in Oakland.	Planning Commission study session held September 28, 2006. City Council study session held October 17, 2006. Notice of Intent to Adopt a Mitigated Negative Declaration published on August 31, 2007. Planning Commission recommended approval at a special meeting on November 15, 2007. City Council approved on December 4, 2007. Oakland City Planning Commission approved on January 16, 2008.	Stanley Saitowitz Natoma Architects, Inc. (415) 626-8977

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Gateway @ Emeryville 5801 - 5861 Christie Avenue</p>	<p>Residential/mixed use project with 265 residential rental units and 14,100 s.f. of retail space, and a 142- room hotel.</p>	<p>Planning Commission study session held January 26, 2006. Planning Commission study session on smaller project held January 25, 2007. Applicant has revised project to include Powell Street frontage. Planning Commission study session on revised design held August 23, 2007. City Council study session held September 4, 2007, at which Council directed staff to prepare a draft Request for Proposals for a mixed use development project on an assembled site to include Denny's restaurant, 76 gas station, and Kinko's parking lot, for approval by Redevelopment Agency at a future meeting.</p>	<p>BRE Properties John Wilde (415) 445-6578</p>
<p>Oak Walk Mixed Use Project 4002 San Pablo Avenue UP04-06</p>	<p>Residential/commercial mixed use development with 5,500 square feet of retail space, 59 residential condominiums in five existing houses to be renovated and new buildings up to four stories with a podium-level courtyard, and up to 113 at-grade parking spaces.</p>	<p>Approved by Planning Commission on October 27, 2005. Appealed to City Council, which passed a motion on January 17, 2006 to approve the project, requiring the retention and rehabilitation of the existing houses. Revised resolution and conditions approved by the Council on February 7, 2006. Design of 41st Street houses approved by Planning Commission on December 14, 2006. Building permit applications for renovation of five single family homes received on January 12, 2007. Building permit applications for three new mixed use buildings received on January 24, 2007. Planning Commission approved Vesting Tentative Map on April 26, 2007. Demolition permit issued on June 22, 2007 for eight structures and temporary relocation of five single-family homes from 41st Street. Demolition of approved structures completed in August 2007 and began soil remediation. Existing houses temporarily relocated in preparation for grading and foundation work in September 2007. Existing 4-plex on 41st Street relocated to new location at corner of Adeline & 40th Street. Issued foundation only permits for 3 new buildings and 5 relocated houses on October 31, 2007. Issued superstructure permits for all 8 buildings on November 26, 2007. Final sign-off issued for 1081 41st Street house on December 18, 2009. Final sign-off issued for four other relocated houses on January 14, 2010; TCO granted for 3 new buildings on February 12, 2010.</p>	<p>Stuart Gruendl BayRock Residential (510) 873-8880</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
RESIDENTIAL AND LIVE-WORK PROJECTS:			
Papermill Project Block bounded by Powell, Hollis, and Doyle Streets and Stanford Avenue UP07-07 and DR07-11	Construction of a new rental project with 168 residential units, 5 live-work units, 3 flex space units, 10,222 square feet of retail space, and 299 parking spaces. Project includes new park along Stanford Avenue to replace City parking lot.	Community meeting held on April 10, 2007. Planning Commission study sessions held on August 23, 2007, and October 25, 2007. Project redesigned as a result of comments at study sessions. Third Planning Commission study session held February 28, 2008. City Council study session held April 1, 2008. Applicant has redesigning based on feedback from Council. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission recommended approval of project on October 23, 2008. City Council approved project on November 18, 2008. One year extension of use permit approved by Council on December 1, 2009.	Amir Massih Archstone Smith (510) 235-1170
39th and Adeline Residential Project East side of Adeline Street between 39 th Street and Yerba Buena Avenue UP06-12 and DR06-19	Construction of a 110-unit rental apartment project on a 1.12 acre site that is partially in Oakland.	Planning Commission study session held September 28, 2006. City Council study session held October 17, 2006. EIR contract approved by City Council on May 1, 2007. Scoping session held by Planning Commission on September 27, 2007. Planning Commission hearing on DEIR on June 26, 2008 canceled due to lack of a quorum; deadline for written comments was July 7, 2008. Final EIR published on November 21, 2008. Oakland City Planning Commission approved on December 3, 2008. Emeryville Planning Commission voted to recommend approval on December 11, 2008. City Council approved January 20, 2009; approval valid for two years.	Zachary Goodman Murakami Nelson, Architects (510) 444-7959
Ambassador Housing 36 th & Peralta Streets UP09-05	New construction of 69 affordable rental housing units on site of former Ambassador Laundry building and adjacent land fronting on Adeline and 36 th Streets. Project includes closure of Magnolia Street north of 36 th and its conversion to open space.	Redevelopment Agency approved Exclusive Right to Negotiate with Resources for Community Development (RCD) on June 16, 2009. Community meeting held June 17, 2009. Planning Commission study session held July 23, 2009. Follow-up neighborhood meeting to be scheduled. Planning Commission approved on October 22, 2009. Applicant has requested modifications to approval which were approved by the Commission on December 10, 2009.	Resources for Community Development Lihbin Shiao (510) 531-9911

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
1401 Park Avenue (Electro Coatings) UP02-18, DR02-26, VAR02-5	Construction of six-story building containing 43 residential units and 11 live-work units, with a café on the ground floor. Two floor garage will contain 83 parking spaces. Site is former Electro Coatings chrome plating plant. Brick facade of former building will be retained and incorporated into design. Contaminated soil will be removed.	Approved by Planning Commission on December 12, 2002. On February 1, 2005, the Redevelopment Agency approved Owner Participation Agreement to assist financially with below market rate units. New building permit application received March 21, 2005. Demolition of concrete slab is complete. LMA has sold project to Prometheus. Foundation only permit issued December 23, 2005. Demolition permit for remainder of old foundation issued January 9, 2006. Issued superstructure building permit on June 22, 2006. Construction is nearly complete. Partial TCO issued on December 12, 2007. TCO for final phase issued on February 1, 2008. Final CO pending.	Prometheus Mike Petouhoff (650) 596-6365
Baker Metal Live-Work 1265 65 th Street and vacant lot fronting Ocean Avenue UP07-09, DR07-15	Reuse of existing Baker Metal building for 17 residential and live-work units and a 672 square foot café/community room. Five new townhouses on vacant lot between Ocean Avenue and Peabody Lane.	Community meeting held July 18, 2007. Planning Commission study session held September 27, 2007. Project being redesigned in response to comments from Development Coordinating Committee on May 14, 2008. Planning Commission study session held October 23, 2008. Approved by Planning Commission on August 27, 2009. Received building permit application for Ocean Avenue Townhouses on December 31, 2009.	Sasha Shamzad MRE Commercial (510) 849-0776
Magnolia Terrace 4001 Adeline Street UP05-12 and DR05-13	Restoration of former fourplex previously relocated from 1077 41 st Street, and conversion to five independent living units for people with developmental disabilities.	Originally approved by Planning Commission on October 27, 2005 in conjunction with Oak Walk Mixed Use Project. Modifications approved by Planning Commission on April 23, 2009 to eliminate parking, lower building, and reconfigure interior for five independent living units for developmentally disabled. Building permit application submitted August 31, 2009. Building permit application was approved on March 26, 2010 and is ready to issue.	Housing Consortium of the East Bay Darin Lounds (510) 828-6295
4520 San Pablo Townhouses Northeast corner of San Pablo Avenue and 45 th Street UP06-06 and DR06-10	Development of 29 new townhouse units on southern portion of "Emery Farms East" site.	Planning Commission study session held April 27, 2006. Approved by Planning Commission on December 14, 2006. Planning Commission approved one year extension of planning permits on January 24, 2008. Second one year extension approved by Planning Commission on December 11, 2008.	Ramiro Marini (415) 307-8107

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Bakery Lofts Phase IV Southeast corner of 53rd and Adeline Streets UP06-15</p>	<p>Construction of an 18-unit apartment building with a 1,450 square foot cafe. Project has been separated from Oakland portion, which includes 56 residential units and 7 commercial units, and is now called "Phase III". Temescal Creek, which forms the city boundary, will be daylighted through the project.</p>	<p>Planning Commission study session held on December 14, 2006. Planning Commission approved on September 27, 2007. City Council approved General Plan Amendment and introduced rezoning ordinance on October 16, 2007; ordinance passed on November 20, 2007. Received building permit application on December 19, 2007. City of Oakland processing demolition permit for existing building, which is mostly in Oakland. Requested amendment to delete condition of approval requiring undergrounding of utility wires was denied by Planning Commission on July 24, 2008. Applicant applied for reconsideration, which was again denied by Commission on October 23, 2008. City Council voted to grant appeal and delete condition on December 16, 2008; resolution to be passed on January 20, 2009. Building permit application expired on December 19, 2008, one year after application was received. One year extension of planning permits approved by Planning Commission on January 22, 2009. Second one year extension approved by Planning Commission on December 10, 2009.</p>	<p>John Protopappas Madison Park Financial (510) 452-2944</p>
<p>Christie Park Towers 6150 Christie Avenue UP99-11 and DR03-02</p>	<p>Construction of 60 living units of which 17 are live-work and 43 are residential on a 26,613 sq. ft. parcel. Approximately 4,200 square feet of ground floor space would be flexible space, which could include live-work or commercial uses.</p>	<p>Previous property owner foreclosed by lender. New buyer redesigned project. Planning Commission study session held March 27, 2003. Approved by Planning Commission on June 26, 2003. Submitted building permit application March 30, 2004. Building permit issued on March 30, 2005, extended to March 30, 2006. Submitted revised structural plans for approval by Building Division on June 27, 2006; application expired March 21, 2008. Previous building permit still valid and inspections on-going. Owner requested to withdraw the building permit; building permit fees partially refunded April 21, 2010. Building permit expired.</p>	<p>Property Owner: Tomorrow Development Ted Dang (510) 832-5195 - Ext. 222</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
OFFICE/HIGH TECH PROJECTS:			
Pixar Animation Studios, Phase II 1200 Park Avenue FDP08-01	New production building of about 155,000 square feet at northeast corner of Park Avenue and Hollis Street. Phase II includes expansion of surface parking lot and construction of new City park and bike path at east end of campus.	Planning Commission study session on Final Development Plan for Phase II building held August 28, 2008. Planning Commission voted to recommend approval on December 11, 2008. City Council approved on January 20, 2009. Grading and on-site utilities permit application submitted on January 22, 2009. Foundation permit application submitted on January 23, 2009. Issued rough grading permit on March 20, 2009. Superstructure permit application submitted on March 24, 2009. Issued permits for 12 indicator piles on April 7, 2009; underground utilities on April 10, 2009, piles on April 21, 2009 and foundation on May 19, 2009. Underslab mechanical, electrical and plumbing permit issued June 11, 2009. Issued superstructure permit on August 21, 2009 and MEP permit on August 28, 2009.	Tom Carlisle Pixar Animation Studios (510) 752-3333
Emery Station Greenway 5812-5860 Hollis Street UP08-04, DR08-10, VAR08-01	New 91,000 square foot laboratory building on southern portion; existing 39,000 square foot industrial building on northern portion to remain for now. Project includes Greenway improvements on northern portion of block and expansion of plaza at Powell and Hollis Streets.	Redevelopment Agency issues Request for Proposals for "Hollis-Powell Greenway Site" in September 2006 and selected Wareham as developer in March 2007. City Council/Redevelopment Agency held study session on proposed building design on December 18, 2007. Second study session held June 3, 2008. Application for planning permits submitted June 24, 2008. Planning Commission study session held July 24, 2008. Second Planning Commission study session held September 25, 2008. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission ad hoc committee on Greenway design met October 15 and 30, 2008. Planning Commission approved on January 22, 2009. Appealed by Elevation 22 residents. City Council denied appeal and approved project on May 19, 2009. Issued demolition permit on September 15, 2009. Building demolished December 2009. Received building permit application on December 18, 2009.	Geoffrey Sears Wareham Development (415) 457-4964

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
OTHER:			
Emeryville Center of Community Life Emery Secondary School site at 47 th Street and San Pablo Avenue	Multi-purpose community facility including administration; arts, performance, and food service programs; community services and family support programs; education programs; and recreation and fitness programs.	Planning and design activities are on-going between the City and School District, with oversight by the Education and Youth Services Advisory Committee. Request for proposals for conceptual designs issued October 5, 2007; proposals were due November 13, 2007. Council approved design contract with Field Paoli on April 15, 2008. Planning Commission study session on master plan held May 28, 2009. Environmental review and planning approvals by Planning Commission and City Council anticipated in 2010. City and School District staff collaborating on environmental review, and have selected LSA as consultant.	Education and Youth Services Advisory Committee Melinda Chinn (510) 596-4314
Flatiron Building 3645 San Pablo Avenue UP05-09, DR05-09	New retail building on former "Jug Liquor" site.	Planning Commission study session held August 24, 2006. Project requires General Plan Amendment (GPA) for floor area ratio. Planning Commission approved on January 25, 2007; approval valid for two years. City Council approved GPA on March 6, 2007. Submitted building permit application on October 16, 2008. Issued shell permit on May 1, 2009. Issued T.I. permit for Lanesplitter Pizza on August 27, 2009.	Placeworks LLC Stuart Rickard (510) 499-9400
Emeryville Arts and Cultural Center 4060 Hollis Street DR07-05	Renovation of 30,000 square foot former industrial building behind Old Town Hall to house Emeryville Celebration of the Arts, Pacific Center for the Photographic Arts, Emeryville Historical Society, and related uses.	City Council selected architects Donn Logan and Marcy Wong to develop conceptual designs on July 18, 2006. Presented to Park Avenue District Advisory Committee on February 21, 2007. Planning Commission study session held on March 22, 2007. City Council approved Request for Proposals for strategic plan on February 5, 2008, and awarded contract to Museum Management Consultants, Inc. on June 3, 2008. City Council approved strategic plan on June 2, 2009.	Amy Heistand CED Coordinator (510) 596-4354

Planning & Building Department
Status of Major Development Projects - City of Emeryville
April 2010

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
HSP Parking Structure 6050 Hollis Street UP08-03, DR08-07	New 4-level 553-stall parking structure on existing office building surface parking lot located adjacent to Community Garden at northwest corner of 59 th and Doyle Streets.	Planning application submitted March 14, 2008. Development Coordinating Committee reviewed on April 9, 2008 and identified a number of problems. Neighborhood meeting with Community Garden members held May 13, 2008. Community meeting held October 20, 2008. Planning Commission study session held October 23, 2008.	Philip Banta Architect (510) 654-3255
Fire Station #2 6303 Hollis Street UP10-02, DR10-07	New 12,930 square foot fire station to replace existing fire station.	Planning Commission public hearing scheduled for May 27, 2010.	Margaret O'Brien Public Works Department (510) 596-4336